

Bridge 69071 Construction Timeline

| Working Days | Date | Description |
|--------------|-----------|--|
| 1 | 6/22/2012 | Remove bridge |
| 2 | 6/25/2012 | Excavated for north abutment |
| 3 | 6/26/2012 | North abutment piling and forming |
| 4 | 6/27/2012 | North abutment forming and rebar |
| 5 | 6/27/2012 | North abutment forming and rebar |
| 6 | 6/28/2012 | Pour north abutment |
| 7 | 6/29/2012 | Excavated for south abutment |
| 8 | 7/2/2012 | South abutment piling |
| 9 | 7/3/2012 | South abutment forming |
| | 7/4/2012 | Holiday - no work |
| 10 | 7/5/2012 | South abutment forming and rebar |
| | 7/6/2012 | No work - could have poured south abutment on 7/5/12 but beam delivery was delayed |
| 11 | 7/9/2012 | Pour south abutment |
| | 7/10/2012 | Waiting for beams |
| | 7/11/2012 | Waiting for beams |
| | 7/12/2012 | Waiting for beams |
| 12 | 7/13/2012 | Beams delivered and set |
| 13 | 7/16/2012 | Prep for deck panels |
| 14 | 7/17/2012 | Set south half of deck panels |
| 15 | 7/18/2012 | Set north half of deck panels |
| 16 | 7/19/2012 | Prep for transverse deck joint pours |
| 17 | 7/20/2012 | Pour all transverse deck joints |
| | 7/23/2012 | No work - could have done post tensioning but subcontractor didn't come |
| | 7/24/2012 | No work - could have done post tensioning but subcontractor didn't come |
| | 7/25/2012 | No work - could have done post tensioning but subcontractor didn't come |
| | 7/26/2012 | No work - could have done post tensioning but subcontractor didn't come |
| | 7/27/2012 | No work - could have done post tensioning but subcontractor didn't come |
| | 7/30/2012 | No work - could have done post tensioning but subcontractor didn't come |
| 18 | 7/31/2012 | Installed all post tensioning cables |
| 19 | 8/1/2012 | Tensioned all cables |
| 20 | 8/2/2012 | Grouted post tension ducts |
| 21 | 8/3/2012 | Grouted post tension ducts and shear lug pockets, formed and reinforced end diaphragms |
| 22 | 8/6/2012 | Cleanup and remove end diaphragm forms |
| 23 | 8/7/2012 | Pour remaining seck sheat pockets and from north approach panel |
| 24 | 8/8/2012 | Form approach panles and bridge rail |
| 25 | 8/9/2012 | Poured approach panels and curb and gutter |
| 26 | 8/10/2012 | Cure |
| | 8/13/2012 | No work |
| 27 | 8/14/2012 | Poured bride rail and panel curbs. Special surface finish |
| | 8/15/2012 | No work |
| 28 | 8/16/2012 | Planed bridge deck and opend to traffic |