


PREPARED BY  
HIGHWAY PLANNING SURVEY  
IN COOPERATION WITH  
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA  
DEPARTMENT OF HIGHWAYS  
ROAD LIFE STUDIES  
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 7001  
TRUNK HIGHWAY (1) (New 13)  
COUNTY Scott DISTRICT 5A

LIMITS: 0.47 mi. W. of W. Limits of Savage - E. Co. Line (E. Limits of Savage)



YEAR BUILT	PROJECT N <sup>o</sup>	DESCRIPTION			CODE N <sup>o</sup>
		TYPE	WIDTH	THICKNESS	
1938	7001-01	Br. 5829			1
		Grading	36'0"		
1935	7001-02	Gravel	36'0"	8"	2
	7001-08	Br. 5528	60'		
		D.P.G. & W.P.T.-U.P.			
	7001-06				
1939	7001-10	Roadside Develop.			3
1940	7001-03	Seeding			4
	A.F.E. 5				
1940	7001-04	Stab. Gravel Bit Surf. Treat.	36'0" 26'0"	2" 3/4"	5
1941	7001-09	Grading	36'0"		6
1941	A.F.E. 9	Seeding			7
1942	A.F.E. 22	Gravel Liff.			8
	A.F.E. 20 (C.S. 1901)	Mixed Bit.			
1942	A.F.E. 5	Bit Seal Coat	36'0"		9
1947	A.F.E. 4	Bit. Fog Seal			10
1949	7001-15	Bit Resurfacing Plant Mix Bit	26'5"	1 1/2" added	11
	(2)				
1954	A.F.E. 605	Light Bit Seal	26'5"		12
1957	7001-17	Bit Resurfacing Plant Mix Bit	26'5"	3" added	13

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1941	1960	1.24	0.47	0.00	0.77	0.00	1.24	0.00	0.00	0.00
1960	1960	1.24	0.47	0.00	0.77	0.00	0.47	0.00	0.77	0.00
1961		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

REMARKS: Layout is to scale as of 1941  
 (1) This new construction not in use as T.H. 13 until project connecting T.H. 13 & T.H. 101 west of Savage is built. This 1.24 miles is marked temporarily as T.H. 101. Maint. costs assembled as T.H. 13 (2) Contract not final but work substantially complete in 1949.

Transferred to regular C.S. 7001 in 1961