


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 3705
TRUNK HIGHWAY 212
COUNTY Lac Qui Parle
DISTRICT 8B

LIMITS: W. State Line - Jct. T.H. 75



YEAR BUILT	PROJECT N°	DESCRIPTION			CODE N°	MILEAGE
		TYPE	WIDTH	THICKNESS		
1929		Gravel	20'	1 1/4"	Co. Job 2905. 500 C.Y./Mile. Added in 1934.	1 - 12.56
1933		Br. 1757 5236 & 1756	27'		W1010T, 90' B.S. & W108T. Added in 1934.	2 - 9.03
1935	212-155-21-1	Grading Gravel	32' 26'	4 1/4"	2000 C.Y./Mile.	3 - 3.53
1936	212-155-21-2	Grading Gravel	32' 24'	1 3/4"	1200 Ton/Mile.	4 - 9.03
1936	212-155-21-1	Gravel	24'	5 1/2"	1000 Ton/Mile.	5 - 3.53
1936	3705-02 A&B 3705-01 A&B	Stab. Agg. Base Mixed Bit. Surface	32' 26'	3 3/8" 1 1/4"	(1)	6 - 12.56
1940	3705-03	Seeding			A.F.E. 4. Maint. Dept.	7 - 12.56
1943	A.F.E. 4	Bit. Fog Seal			RC-3, 2543 Gal./Mi. Grav. 78 C.Y./Mi. Maint. Dept.	8 - 11.80
1945	A.F.E. 4	Spot Treat. Bit. Surf. Repair			MC-2, 1594 Gal./Mi. Grav. 70 C.Y./Mi. Maint. Div.	9 - 12.56 (Net 3.80)
1946	A.F.E. 4	Spot Treat. Bit. Surf. Repair	24'		MC-3, 21223 Gal. Agg. 1005 C.Y.	10 - 12.56 (Net 4.70)
1947	A.F.E. 4	Spot Treat. Bit. Surf. Repair	24'		MC-3, 26318 Gal. Agg. 1904 Tons	11 - 12.56
1948	3705-05	Bit. Stab. Base Plant Mix Bit.	30' 24'	6" 1 1/2"		12 - 12.54
1951	A.F.E. 4	Bit. Fog Seal	24'		RS-1, 26375 Gal. Agg. 664 C.Y.	13 - 0.02
1951	3705-07 (2) 3705-08	Concrete Shoulder Grading	44' 60'	9-7-9"		14 - 0.02

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1934		12.56	12.54	0.02	0.00	0.00	12.54	0.02	0.00	0.00

REMARKS: Layout is to scale as of 1936

(1) Accumulated thickness (2) Contract on S.P. 3705-08 not final but work substantially complete.

