


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 4708
TRUNK HIGHWAY 15
COUNTY Meeker
DISTRICT 8A

LIMITS: Jct. T.H. 24 - N. Co. Line
Ref. Pt. 127+00.374 - 130+00.491



YEAR BUILT	PROJECT N°	DESCRIPTION			CODE N°	MILEAGE
		TYPE	WIDTH	THICKNESS		
		Gravel Br. 2036	24' 17'	1"	No Record of Constr. 30 B.S.	1 3.50
1930		Gravel	26'	1 1/2"	500 C.Y./Mile. Maint. Dept.	2 3.50
C 1942	4708-02	Grading Stab. Gravel Br. 6359 & 3 Culvs.	36'		1290 C.Y./Mile. CI 08D & 3-C46.	3 3.12 Relocation Shortens 0.38 Mi.
C 1943	A.F.E. 7	Seeding			Seed supplied by R.S.D. (S.P. 4708-03) Maint. Dept.	4 3.12
M 1946	A.F.E. 6	Grav. Resurfacing	24'		1101 C.Y.	5 3.12
M 1948	A.F.E. 6	Grav. Resurfacing			2135 Tons	6 3.12
C 1949	4708-04	Gravel Base Mixed Bit.	30' 26'	9" 1"		7 3.12
M 1951	A.F.E. 4	Light Bit. Seal	24'		RS-1, 5165 Gal. Agg. 107 C.Y.	8 3.12
C 1959	4708-05	Plant Mix Bit.	24'	3"	Subgrade correct. for a net of 0.10 Mi.	9 3.12
M 1966	C	Light Bit. Seal	25'		CRS-1, 7039 Gal. Agg. 228 C.Y.	10 3.12
C 1977	4708-08	Bit. SURFACING & Agg. SHOULDERS	24'	2 1/2"		11 3.12
C 1989	4708-10	Bit. Sealing				12 3.120
S 2000	4708-11	Bituminous Overlay Gravel Shoulder	14' 6'	3.00" 3.00"	Spec. 2350 Class 1	13 3.117 MI
M 2002	8828-47	Bit. Surface Repair Rout and Seal	24'		Spec. 3725	14 3.117 MI

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN		
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	
1921	1941	3.50	3.49	0.00	0.00	0.00	0.00	3.49	0.01	0.00	0.00
1942		3.12	3.12	0.00	0.00	0.00	0.00	3.12	0.00	0.00	0.00

REMARKS: Layout is to scale as of 1942

